

**CITY OF DANBURY**  
**DEPARTMENT OF PUBLIC WORKS**



**155 DEER HILL AVENUE**  
**DANBURY, CONNECTICUT 06810**  
**(203) 797-4537 FAX (203) 796-1586**

**MAYOR**  
**Honorable Mark D. Boughton**

**PUBLIC WORKS DIRECTOR**  
**Antonio Iadarola, P.E.**

March 28, 2016

Honorable Mayor Mark D. Boughton  
Honorable Members of the Danbury City Council  
155 Deer Hill Avenue  
Danbury, CT 06810

**RE: Monthly Report for February 2016**

Dear Mayor Boughton and Members of the City Council:

I am pleased to present the Public Works Department report for the month of February.

All divisions of the Public Works Department responded to five storms that hit the area during the month of February. Following each storm, the construction crew and Equipment Maintenance Division repair plows and other equipment in order to be prepared for any subsequent events.

In addition, we are heavily involved in managing design meetings for a considerable amount of capital work expected to be commencing in the spring and summer.

During the month of February, 15,339 pounds of e-waste was collected. This service is at no cost to the residents of the City. I strongly urge everyone to take advantage of this program.

Please take a few moments to review the Division reports for a full scope of the many activities and projects in which the Public Works Department are engaged.

Should you have any questions regarding any of the separately submitted division reports, please call me at 203-797-4537.

**Construction Services Report submitted by Thomas Hughes III, Superintendent:**

**Mill Ridge:** The project is in the final close-out phase with Rizzo Corporation. The Mechanical & Electrical retainage has been reduced to 2% which will be held to August 2016 per the contract documents.

**Stadley Rough School:** The project is in the final close-out phase with Rizzo Corporation; the Mechanical & Electrical retainage was reduced to 2% which will be held to August 2016 per the contract documents.

**Shelter Rock School:** The project is in the final closeout phase with Rizzo Corporation. The Mechanical & Electrical retainage has been reduced to 2% which will be held to August 2016 per the contract documents.

**Park Avenue School:** The City of Danbury received the closeout documents from Worth Construction and released the retainage as per the contract documents. The Mechanical & Electrical retainage has been reduced to 2% which will be held to August 2016 per the contract documents.

We awarded the two bids to replace the boilers & the remaining 4,000 square feet of existing roof (existing Media Center & Half of the Cafeteria). Action Air & United Roofing and Sheet Metal was the low bidder. A scope review was performed by the City. Kaestle Boos recommended we award both projects to the apparent low bidders.

**Foster Street Sidewalks, Drainage & Paving:** The contractor GEG Construction has completed the punch list. We are in the process of the project close-out the retainage has been reduced to 2% and will be held till August of 2016.

**Mill Ridge Artificial Field:** The field is substantially complete the ribbon cutting ceremony was held on 8/25/15. The project was completed on schedule and within budget. We are processing a change order for additional landscape screening on the westerly end of the field. The retainage has been reduced to 2% and will be held till August of 2016.

**Crosby Street Bridge:** The bridge rehabilitation project was bid and awarded to Dayton Construction Company. Construction Services performed the Contract Administration / Management of the project. The project is substantially complete with bridge reconstruction and restoration. The bridge approaches and bridge structure have been repaved and opened to traffic. We are in the closeout phase of the project.

**Kenosia Park Spray Park:** We received the final permits in August from the CT Department of Health and City of Danbury Inland Wetlands approval. The contractor has mobilized. A ground breaking ceremony was held on August 24, 2015. The contractor has installed the equipment and prepared the sub-grade. Public Utilities installed a 2" water line to the building. The project has been completed on schedule and within budget. We look forward to opening the spray park to the citizens of Danbury in the spring of 2016.

**Fire Training School:** Phase two of the project (interior build out) was awarded. Nosal Construction is the apparent low bidder. With the City Engineer and Architect, we met with Nosal and performed a scope review. Nosal is on schedule and within budget the building is sustainably complete with a 1% change order rate. We have obtained the Certificate of Occupancy, and are now in the closeout phase of the project.

**Danbury High School Addition & Alteration Project:** Working with the design team and the Construction Manager to develop the project designs and bid packages.

**Backus Avenue Bridge over Miry Brook:** Construction Services has been working with the Engineering Division to identify the scope of work to repair / replace the bridge concrete fascia and curbing of the bridge structure. Temporary concrete barriers have been set to protect the traveling public. The repairs have started the work will be performed in two phases.

**Mountainville Road Bridge / Culvert Replacement:** Construction Services will be performing this work in the spring. Working with the City Engineering Department, we developed a scope of work. The materials have been purchased, a contractor is on board and we will break ground in April.

**Kenosia Avenue Bridge:** Construction Services has assisted the Engineering Department posting the bridge and setup temporary warning devices for protection of the traveling public along the bridge structure and

approaches. The City Engineering Division is developing a scope of work to repair the concrete fascia on the upstream and downstream sides of the bridge structure. ConnDot has notified the City of Danbury the structure is in need of immediate repair.

**City Hall Monument:** Construction Services is working with the City Planner, Office of Project Excellence and the Mayor's Office in regards to the project planning and execution of erecting the Hatters Monument to be located in front of City Hall.

**Engineering Report Submitted by Farid L. Khouri, P.E., City Engineer:**

The following assessment projects are the only projects pending on the list based on residents' petitions. Our office will evaluate these projects and will notify benefitted property owners.

1. Butternut Lane, Bayberry Lane and Boxwood Lane Sanitary Sewer Extension: Working on preliminary design and cost estimate.
2. Hawley Road Extension Sanitary Sewer Extension: Working on preliminary design and cost estimate.

**Crosby Street Bridge:** Contracts specifications, design and permits for the bridge have been completed. Our office obtained wage rates for bidding. The Bridge was bid out and awarded to Dayton Construction Company. Work on the bridge has started and is expected to be completed this spring. The project is approximately 99% completed and only punch list items are pending.

**Westville Avenue Neighborhood Improvement:**

In house design and survey to Westville Avenue from Hakim Street to Lake Avenue is complete and will be funded by CDBG. Work will include new sidewalks, drainage and intersection modifications and alignment to Westville Avenue and Highland Avenue.

We are waiting on all releases from property owners. Project to be bid out this spring. Waiting on utility work to be completed.

**Expansion of Danbury High School:** The City hired one of our On-Call Architects to develop a master plan and facilities study for reorganizing/constructing an addition to the freshman quadrant at Danbury High School and developing improvements on various components to the building. City officials met with the Board of Education to discuss the scope of the project. The project was presented to City Council and referred to an Ad Hoc committee. Ad Hoc met and voted in favor of the expansion and will be presented to City Council for a vote. Our office is assisting in preparing the necessary documents for State applications and bonding information. The City Council voted on the funds and referred it to a referendum which was passed. The City applied for the State grant and solicited proposals from On-Call Architects for the work. The Architects proposals were submitted and reviewed. Interviews with prospective architects were completed and two architects were selected for the work and contracts have been signed. The RFQ for Construction Manager was bid out and qualifications have been received and reviewed. Our office reviewed the qualifications and proposals. Interviews were conducted to select the most qualified Construction Manager. Schematic design has started for various parts of the building. Phase I (roof replacement) has been reviewed by the State and is out to bid. Phases II and III have been presented to the State for approval.

**Fire Training Classrooms Building:**

Our office engaged the services of our On-Call Architect to design and prepare the necessary documents to bid the project for new training classrooms. Our office prepared the survey and civil design to the site along with handling the permitting process before the start of construction. All permits are in place for Phase I and construction is underway. We are working with the City Fire Department on completing all requirements for the design of Phase II. Phase II bids were opened and contract awarded to NOSAL Builders. Construction will be completed by spring of this year.

### **Various School Roofs:**

Our office assisted the Architect and Public Buildings in compiling and completing the required State Facility documents necessary for filing with the State for reimbursement. These schools are:

1. South Street School - completed
2. Hayestown Avenue School - completed
3. King Street Intermediate School - completed
4. Rogers Park School - completed
5. Broadview Middle School – under design

The City received State approval for reimbursement for all schools (except Broadview Middle School) and all roofs are 100% complete (except Broadview Middle School).

### **Dog Park:**

Our office prepared the necessary civil design and survey required for site plan approval along with filing all permits to construct the park. Public Hearing was held to approve revised ordinance for a dog park. City Council voted for the ordinance to go to a public vote. Site plan has been approved and final documents were completed. We are obtaining cost of project from one of the City On-Call Contractors.

### **Various Bridges:**

The scope of work to replace Reservoir Street, Mountainville Avenue and rehabilitate Jefferson Avenue Bridges has been prepared and submitted to our On-Call Bridge Engineers for design. Projects were awarded and we will work on in-house survey for the Bridge Engineers to design replacement bridges. The design for the Mountainville Avenue Bridge has been completed. Construction will begin spring/summer of this year. Other bridges are still in permitting and design phases. The Backus Avenue Bridge near Miry Brook Road will receive new railings with concrete fascia base on both sides of the bridge in the spring. A temporary traffic detour for the road will be implemented during construction. Kenosia Bridge, near Lake Kenosia, will require analysis and design to the supporting beams and replacement of new railings in sections of the deck structure.

### **Danbury Memorial Park:**

The City hired a Landscape Architect to design the park which will be located next to the Police Station Building. All survey work was done in-house. Plans and specifications are 98% complete. Our office is in the process of reviewing these documents to release them out to be bid this spring.

### **Danbury Hatting Sculpture and Walk of Nations Path:**

Our office is assisting the Planning Department on the concept plans to place the Hatting Sculpture in front of City Hall along with the Walk of Nations Path of Monuments. All survey work, design and cost estimates will be completed in-house.

**Traffic Engineer and his Technicians:** are reviewing several road improvement projects with the State of Connecticut D.O.T. and are working on various land-use development plans. They are also handling public complaints and routine repairs and maintenance of traffic control signal devices and pavement markings.

**Staff Engineers:** are reviewing various site plans, water and sewer applications, special exception applications, and subdivision applications for various land-use approvals of on-going development projects throughout the City. Field inspections of sanitary sewer, water mains and new roads are performed regularly on various developments. The Staff Engineers also review various drainage problems which may include site visits, analysis and design.

**Survey Crew** verifies various R.O.W., and prepares surveys and easements for in-house design of City Projects, and assists other divisions in locating utilities in the field.

Should you have any questions regarding this report or any other issues related to our Engineering Division, please do not hesitate to contact me at (203) 797-4641.

**Highway Division Report submitted by Tim Nolan, Superintendent of Public Services:**

The Highway Division responded to five snow and ice events during the month of February. The construction was busy with inspections and plow repairs after each storm.

The sign crew installed one new sign, replaced eighteen signs and made numerous repairs due to accidents, graffiti and vandalism. The vacator truck was dispatched, as weather permitted, to clean catch basins and pipes at several locations. A crew was pleased to partner with staff from the Forestry Division to cut brush and improve site lines around the City. As time permitted, multiple guiderails and fences were repaired due to numerous traffic accidents. Some small maintenance work was accomplished at the garage by cleaning and organizing areas of the buildings and complex. A crew is dispatched weekly to patrol for and dismantle beaver dams to prevent flooding and property damage.

Trash cans are emptied and litter and illegal dumping collected on a daily basis in the downtown area. The recycling truck remains a popular destination for the residents.

Should you have any questions regarding this report, please feel free to contact me at 203-797-4605.

**Parks Maintenance Report submitted by Tim Nolan, Superintendent of Public Services:**

The crews responded to five weather related events during the month of February. All vehicles were washed and inspected after each storm. With a team effort from the Forestry Division, the crews plowed all of the schools and public buildings that they maintain. We also cleared snow from the city maintained sidewalks and downtown crosswalks.

Two staff members were assigned to assist the Forest Division with traffic control for some of their tree removal projects.

In preparation for next season, trash cans and life guard towers were painted. Winter maintenance of the mowing equipment is underway. Some areas of the Parks Maintenance Building were organized and cleaned. Crews were dispatched to do brush cutting and litter pick up in some of the parks, as weather allowed.

Should you have any questions regarding this report, please feel free to contact me at 203-796-1558.

**Forestry Division Report submitted by Mark Miller, Foreman:**

The Forestry Division performed tree removals at the following locations: Coalpit Hill Road, Abbott Street, Hakim Street Ext., Rogers Park, Hawley Road, Great Plain Road and Williams Street. The Forestry Division responded to weather related events as needed. Plowing and salting tasks were performed.

Following a storm event, the crew responded to several tree calls at the following locations: King Street School, Kohanza Street, Boyce Road, Joe's Hill Road, Tiffany Drive, Lindencrest Road, Starrs Plain Road, West Pine Drive, Tanglewood Drive, Shore Road, Padanaram Road, Spruce Street, Deer Hill Avenue, Wedgewood Drive, Claremont Road, Mountainville Avenue, Middle River Road, Ball Pond Road, Stadley Rough Road, Firelight Drive, Long Ridge Road, Ridge Road and Mannion's Lane.

Should you have any questions regarding this report, please contact me at 203-797-4609.

**Public Buildings Report submitted by Sean Hanley, Acting Superintendent of Public Buildings Division**

**City Hall:** Department panic buttons as one step in security upgrades for the building have been completed.

**Farrington Woods Park – Westside Open Space:** The main house porch replacement has been completed.

**Danbury Public Schools:** Currently working on a list of schools projects with the BOE to be funded by a grant received by them.

Roof design plans for Broadview and MRP have been completed.

**Old Library:** The carpet replacement on the lower level is scheduled and material on site, the work should be completed soon.

**Public Works Complex:** The generator project at the Public Works Complex is 95% completed and ready to go. Training and punch list items are all that remains.

**General:** The majority of time the Maintenance Mechanics spent this month was associated with heat related issues and catching up on lighting and electrical work orders.

**Requests for Maintenance Service:** Attached please find the statistical report of repairs and maintenance work that the Public Buildings Mechanics engaged in during the month of February 2016.

In the month of February we received 235 new work requests and completed 210 work requests. In reviewing this report, you will find the repair time that was expended in major work categories. Also listed is the total number of work order hours completed.

Public Building mechanics were engaged in Plumbing work/repairs with a total of 188.50 person-hours dedicated to this service. The next largest area of concentration was in general Mechanical work, utilizing 150.50 person-hours of labor. General Electrical repairs came in as the third highest category with 146.50 person-hours.

Should you have any questions regarding this report, please do not hesitate to contact Sean Hanley at 203-797-4584.

**Public Utilities Report submitted by David Day, PE, Superintendent of Public Utilities:**

Enclosed is the monthly report to the Common Council for activities that took place in February 2016. Also attached is the Public Utilities Vehicle Maintenance Report.

As of March 14, 2016 there are 67 hydrants out of service. I will be happy to review the information with you.

Sincerely,

*Antonio Iadarola, P.E.*  
Director of Public Works



CITY OF DANBURY  
PUBLIC BUILDINGS DIVISION  
WORK REQUEST REPORT FOR FEBRUARY 2016

Work Requests received this month	235
Work Requests Completed this month	210

Category	Total Labor Hours
----------	-------------------

Alarms	0.00
Carpentry	63.50
Electrical	146.50
HVAC	59.00
Locksmith	0.0
Maintenance	58.50
Mechanical	150.50
Plumbing	188.50
Roofing	2.00
Snow Plowing	88.75

Labor Hours City Buildings	349.50
Labor Hours School Buildings	407.75



**To:** David Day, P.E., Supt. of Public Utilities, City of Danbury

**From:** Walter Royals, Project Manager **Walter Royals**

**Subject:** WPCP Report For Month of: Feb '16

**Date:** 3/14/2016

**I. Wastewater Treatment:**

A) Sewage Processed:	9.7 MGD (Daily Avg)	280.1 Million Gallons Total
B) Septic Waste Processed:		212,105 Gallons Total
C) Sludge Pumped To Digesters:		496,052 Pounds Total

**II. Wastewater Quality**

	Influent	Effluent	% Removal	Effluent Limit
A) BOD (mg/l)	194	8	96	30 mg/l and 85%
B) Total Suspended Solids (mg/l):	253	6	97.7	30 mg/l and 85%
C) Total Phosphorus (mg/l):	5.7	2.9	49	1.0 mg/l
D) Ammonia (mg/l):	24.2	1.16	95	4.0 mg/l
E) Total Nitrogen (lbs/Day):	2,589	490	81	442 lbs/day

Note: Phosphorus limits apply April - October.

Nitrogen limit for credit trading only.

**III. Pump Station Operation:**

A) Beaver Brook:	695.8	Hours Run
B) Southfield:	34.8	Hours Run
C) Mill Plain:	26.6	Hours Run
D) Backus:	105.9	Hours Run
E) Tarrywile	82.4	Hours Run
F) Turner Road:	67.8	Hours Run
G) Ford Avenue:	20.0	Hours Run
H) Indian Glen:	109.4	Hours Run
I) Delay Street:	21.8	Hours Run
J) Hayestown Road:	82.3	Hours Run
K) Kenosia Avenue:	3.5	Hours Run
L) Larson Drive:	51.4	Hours Run
M) Landfill:	259.8	Hours Run
N) Thrope Street	17.8	Hours Run
O) Poets Landing	10.9	Hours Run
P) Rogers Park	40.2	Hours Run
P) West Side	63.5	Hours Run
Q) East Franklin Street	21.3	Hours Run

Total Station Alarms:

13

TO : City Council - City of Danbury  
 FROM : David Day, Superintendent of Public Utilities  
 DATE : March 16, 2016

RE : WATER DEPARTMENT REPORT: FEBRUARY 2016

\*\*\*\*\*

I. WATER PRODUCTION:

A) Margerie Water Treatment Facility:	<u>76.3</u>	<u>MG.</u>
B) West Lake Water Treatment Facility:	<u>81.2</u>	<u>MG.</u>
C) Kenosia Well Field:	<u>0</u>	<u>MG.</u>
D) Osborne Street Well Field:	<u>0</u>	<u>MG.</u>
E) Other:	<u>0</u>	<u>MG.</u>

( MG. = Million Gallons )

II. RAINFALL:

A) Month:	<u>5.56</u>	<u>inches</u>
B) Past 12 Months (running total):	<u>38.73</u>	<u>inches</u>
C) Current Year (Jan.- Current Mo.):	<u>8.06</u>	<u>inches</u>

III. WATER STORAGE:

date: 2/17/2016

	<u>Current Reading</u>		<u>Historical Average</u>	
A) East Lake Reservoir:	<u>91.7</u>	%	<u>86.9</u>	%
B) Margerie Lake Reservoir:	<u>93.5</u>	%	<u>90.2</u>	%
C) West Lake Reservoir:	<u>78.9</u>	%	<u>88.3</u>	%
D) Total:	<u>86.7</u>	%	<u>88.9</u>	%

IV. WATER PUMPED:

A) Park Avenue Pump Station:	<u>0</u>	<u>MG.</u>
B) Padanaram (High School) Pump Station:	<u>4.11</u>	<u>MG.</u>
C) Shelter Rock Pump Station:	<u>3.71</u>	<u>MG.</u>
D) WestConn Pump Station:	<u>1.86</u>	<u>MG.</u>

E) Margerie Pump Station:	1.09	MG.
F) Pleasant Acres:	1.26	MG.
G) Nabby Road:	1.40	MG.
H) Harvest Hill:	1.29	MG.
I) Woodland Road (Reserve):	2.58	MG.
J) West Lake High Service :	36.0	MG.
K) Total Water Pumped (A-I):	53.3	MG.
	( MG. = Million Gallons )	

V. WATER TRANSFERRED:

A) East Lake to Margerie Reservoir:	17	MG.
B) Padanaram to Margerie Reservoir:	0	MG.
C) Kohanza to West Lake Reservoir:	0	MG.
D) Kenosia Diversion to West Lake Reservoir:	0	MG.
E) Kenosia Wells to West Lake Reservoir:	0	MG.
F) Total Water Transferred (A-E):	17	MG.
	( MG. = Million Gallons )	

VI. ALGAE CONTROL:

- A) None
- B)

VII. SURVEY OF WATER SOURCES:

- A) Daily testing of untreated and treated water by water quality laboratory.
- B)

VIII. SUPERINTENDENTS NOTES:

# MAINTENANCE REPORT

## Building #6

### GENERAL FUND

### February-2016

2/1/2016	384DA	POLICE	SERVICE BRAKES SNOCKS HEAD LIGHT
	127DA	PERMIT	IDLE AIR CONTROL VALVE
2/2/2016	243DA	POLICE	SERVICE
	DET	POLICE	FRONT END
	DET	POLICE	WINDOW REGULATOR& MOTOR
2/3/2016	181DA	POLICE	THEMOSTAT CONVETER 02 SENSIOR
	337DA	POLICE	SERVICE BRAKES
2/4/2016	8DA	POLICE	COIL HEADLIGHT SOCKET WHEATER STRIPING
	DET	POLICE	SERVICE WIPERS BRAKES
2/8/2016	DET	POLICE	ALTERNATOR
	3DA	POLICE	FLAT R/C
	DET	POLICE	BALLJOINTS
2/10/2016	DET	POLICE	SERVICE BRAKES TIRES
	333DA	POLICE	NO START
2/11/2016	4DA	POLICE	WHEEL BEARINGS PINION SEAL CHARCOL CANISTER
	53DA	POOL	02 SENSIOR
	DET	POLICE	ALTERNATOR BATTERY
2/16/2016	72DA	PERMIT	SERVICE BRAKES BLOWER MOTOR
	352DA	POLICE	SERVICE CONTROL ARMS BUSHINGS SWAY BAR LINKS REAR WHEEL BEA
	DET	POLICE	BALL JOINTS
2/17/2016	DET	POLICE	BATTERY
	5DA	POLICE	TIRES BRAKES SERVICE
2/18/2016	352DA	POLICE	SERVICE CONTROL ARMS BUSHINGS SWAY BAR LINKS REAR WHEEL BEA
2/19/2016	257DA	POLICE	WINDOW REGULATOR &SWITCH
	332DA	POLICE	FRONT BRAKE CLIPS
2/22/2016	332DA	POLICE	REAR WIPER MOTOR
	11DA	POLICE	DOOR HINGES
	DET	POLICE	DRIVE BELT TENSIONERS
2/23/2016	395DA	POLICE	HOOD&HINGES LATCH LIFT PISTONS CABLE
	3DA	POLICE	EXHAUST OIL PAN CATS SERVICE TIRES
	113DA	POLICE	FUE FILL PIPE
2/24/2016	17DA	POLICE	HUB BEARINGS SERVICE AIR BAG LIGHT REAREND BEARINGS
	DET	POLICE	WINDOW REGULATOR
	3DA	POLICE	EXHAUST OIL PAN CATS SERVICE TIRES
2/25/2016	141DA	POOL	TRANNY OIL COOLER
	17DA	POLICE	HUB BEARINGS SERVICE AIR BAG LIGHT REAREND BEARINGS
	3DA	POLICE	EXHAUST OIL PAN CATS SERVICE TIRES
2/26/2016	17DA	POLICE	HUB BEARINGS SERVICE AIR BAG LIGHT REAREND BEARINGS
	3DA	POLICE	EXHAUST OIL PAN CATS SERVICE TIRES
	DET	POLICE	FRONT END
2/29/2016	15DA	POLICE	SERVICE INTAK MANIFOLD PLUGS TRANNY COOLER&LINES
	DET	POLICE	SERVICE

# **WATER FUND**

## **February-16**

2/1/2016	387DA	WATER	SERVICE
2/5/2016	152DA	WATER	8 COILS
	BOBCAT	WATER	AIR FILTERS
2/9/2016	KABOTA	WATER	CLUTCH ASEMBLEY
	369DA	WATER	REAR BRAKES
	238DA	WATER	FUEL PUMP
2/10/2016	283DA	WATER	SERVICE BRAKES
2/18/2016	176DA	WATER	REVERCE LIGHTS
	238DA	WATER	SANDER
2/19/2016	114DA	WATER	CONVERTER
2/29/2016	176DA	WATER	DOOR HINGES

## EQUIPMENT MAINTENANCE

Date	Vehicle	Repair Provided	Department
2/1/2016	2	Engine	Highway
	7	Lights	Highway
	28	Rear brakes	Highway
	25	Air leak	Highway
2/2/2016	386Da	Brakes	Building Maintenance
	7	Tires	Highway
2/3/2016	386Da	Brakes	Building Maintenance
	11	Jump Start	Highway
	46/Hot Box	Trailer brakes	Highway
	28	Rear brakes	Highway
2/4/2016	2	Engine	Highway
	28	Rear brakes	Highway
	87	Rear cans	Highway
	100	Remove side broom	Highway
	325Da	Air brakes	Highway
	14	Won't run	Highway
2/5/2016	393DA	Add Coolant	Building Maintenance
	20	Tighten Mirror	Highway
	9	Won't run	Highway
	24	Plow Chain	Highway
	85	Electrical	Highway
	14	Turbo	Highway
	2	Engine	Highway
	85	Plow Fitting	Highway
	16	Coolant smell	Highway
	86	Hyd oil	Highway
2/6/2016	14	Service	Highway
	30DA	Brakes	Building Inspector
2/8/2016	19	Install plow	Highway
	85	Install plow	Highway
	331DA	Front Shaft	Parks
	31	Hyd oil	Highway
	54	Adjust Plow lights	Highway
	18	Plow Fitting	Highway
	7	Lights	Highway
	34	Hyd oil	Highway
	12	No PTO	Highway
	28	Wipers	Highway
	31	Adj Spreader door	Highway
	21	Wipers	Highway
	16	Wipers	Highway
	50	Plow Lights	Highway
28	Side Dump	Highway	

	2	Wipers	Highway
	5	RRO Flat	Highway
	34	R/S Axel gasket	Highway
	21	Spinner	Highway
2/9/2016	30DA	Brakes	Building Inspector
	14	Turbo	Highway
	3	Out of fuel	Highway
	214DA	Check Fluids	Building Maintenance
	28	RRO Flat	Highway
	48	Heat Shield	Highway
	50	Grease Chain	Highway
	158DA	Wipers	Building Maintenance
	26	Plow guide	Highway
	106DA	Wipers	Highway
	58	Fuel Filter	Highway
	16	Wipers	Highway
	27	Check Fluids	Highway
	14	PTO Pump	Highway
2/10/2016	14	Rear cans	Highway
	272DA	Wipers	Parks
	12	PTO Pump	Highway
	5	ADJ Brakes	Highway
	34	Grease	Highway
	58	Grease	Highway
2/11/2016	12	PTO Pump	Highway
	272DA	Mirror heater	Parks
	171DA	LF Flat	Tree
	389DA	Brake Lights	Highway
	30DA	Master Cyl	Building Inspector
	32	Tighten Chain	Highway
	34	Strobes	Highway
	29	Lights	Highway
2/15/2016	87	Rear Tires	Highway
	12	PTO Pump	Highway
	151DA	Plow Fluid	Tree
	7	Anti freeze	Highway
	210DA	Batteries	Building Maintenance
	47	Strobes	Highway
	50	Died	Highway
	21	Accident/ RS mirror	Highway
	77	Spreader flaps	Highway
	86	Plow Cable	Highway
	7	Spinner	Highway
	28	Plow hose	Highway
2/16/2016	54	Wipers	Highway
	67	RF Flat	Highway
	31	Hyd oil	Highway
	30DA	LR Tire low	Building Inspector

	86	Hyd Fluid	Highway
	12	PTO Pump	Highway
2/17/2016	85	Jump Start	Highway
	26	Hyd Fluid	Highway
	136DA	Service	Highway
	12	PTO Switch	Highway
	7	Coolant Leak	Highway
	162Da	Water Pump	Highway
2/18/2016	162DA	Water Pump	Highway
	11	Electrical	Highway
	83	Seasonal	Highway
	58	Engine skips	Highway
	28DA	RS Mirror	Parks
	19	Rear tires	Highway
2/19/2016	83	Seasonal	Highway
	19	Rear Tires	Highway
	11	Slacks rear	Highway
	58	#3 Injector	Highway
	21	LRO flat	Highway
	46/Hot Box	Batteries	Highway
2/20/2016	83	Seasonal	Highway
	46/Hot Box	Batteries	Highway
2/22/2016	83	Seasonal	Highway
	46/Hot Box	Batteries	Highway
	11	Slacks rear	Highway
	78DA	Service	Building Maintenance
	17	Service	Highway
	196DA	Won't run	Engineering
	9	Tail Gate	Highway
2/23/2016	83	Seasonal	Highway
	17	RR Brake Frozen	Highway
	9	Side Dump	Highway
	42DA	Tighten HYD Fitting	Tree
	33	ADJ Brakes	Highway
	24	Strobes	Highway
	18	Lights	Highway
	29	Mud Flaps	Highway
	26	Hyd Leak	Highway
2/24/2016	83	Seasonal	Highway
	196DA	Service	Engineering
	15	Wipers	Highway
	28	P/S Leak	Highway
	5	Service	Highway
2/25/2016	83	Seasonal	Highway
	5	Service	Highway
	27Da	Service	Engineering
	30DA	Flat	Building Inspector
	393DA	Lights	Building Maintenance

	28	P/S Box	Highway
2/26/2016	83	Seasonal	Highway
	28	Str Box	Highway
	47	Lights	Highway
	32	Lights	Highway
	6	Jump Start	Highway
	36	Service	Highway
2/27/2016	36	Service	Highway
	83	Seasonal	Highway
	11	Brakes locked	Highway
2/29/2016	83	Seasonal	Highway
	28	PTO	Highway
	Excavator	Lost a track	Highway