

**CITY OF DANBURY**  
**DEPARTMENT OF PUBLIC WORKS**



**155 DEER HILL AVENUE**  
**DANBURY, CONNECTICUT 06810**  
**(203) 797-4537 FAX (203) 796-1586**

**MAYOR**  
**Honorable Mark D. Boughton**

**PUBLIC WORKS DIRECTOR**  
**Antonio Iadarola, P.E.**

July 25, 2016

Honorable Mayor Mark D. Boughton  
Honorable Members of the Danbury City Council  
155 Deer Hill Avenue  
Danbury, CT 06810

**RE: Monthly Report for June 2016**

Dear Mayor Boughton and Members of the City Council:

I am pleased to present the Public Works Department report for the month of June.

The new spraypark at Kenosia Park opened on June 18th to the delight of the children in the area. This is the fourth spraypark in Danbury. The sprayparks are very popular and see a lot of use in the warm weather. It is a joy to ride past them to see the children having a good time. Danbury provides many outstanding recreational opportunities to its residents.

A groundbreaking was held for the dog park near the airport. The park was designed in-house and will be administrated by the Construction Services Division. Soon the City of Danbury will provide yet another recreation opportunity, however this one will be going to the dogs.

During the month of June, 22,256 pounds of e-waste was collected. This service is at no cost to the residents of the City. I strongly urge everyone to take advantage of this program.

Please take a few moments to review the Division reports for a full scope of the many activities and projects in which the Public Works Department are engaged.

Should you have any questions regarding any of the separately submitted division reports, please call me at 203-797-4537.

**Construction Services Report submitted by Thomas Hughes III, Superintendent:**

**Mill Ridge:** The project is in the final close-out phase with Rizzo Corporation. The Mechanical & Electrical retainage has been reduced to 2% which will be held to August 2016 per the contract documents.

**Stadley Rough School:** The project is in the final close-out phase with Rizzo Corporation; the Mechanical & Electrical retainage was reduced to 2% which will be held to August 2016 per the contract documents.

**Shelter Rock School:** The project is in the final closeout phase with Rizzo Corporation. The Mechanical & Electrical retainage has been reduced to 2% which will be held to August 2016 per the contract documents.

**Park Avenue School:** The City of Danbury received the closeout documents from Worth Construction and released the retainage as per the contract documents. The Mechanical & Electrical retainage has been reduced to 2% which will be held to August 2016 per the contract documents.

We awarded the two bids to replace the boilers & the remaining 4,000 square feet of existing roof (existing Media Center & Half of the Cafeteria). Action Air & United Roofing and Sheet Metal were the low bidders. The partial roof replacement has been completed and accepted by the architect of record.

The boiler replacement has also started. The demo phase is complete. The new boiler/burner shop drawings have been approved. The boilers/burners have been delivered and assembled. Boilers are scheduled for a test firing and boil out during the first week of August. We are on schedule for an early August completion.

**Foster Street Sidewalks, Drainage & Paving:** The contractor, GEG Construction, has completed the punch list. We are in the process of the project close-out. The retainage has been reduced to 2% and will be held till August of 2016.

**Mill Ridge Artificial Field:** The field is substantially complete the ribbon cutting ceremony was held on 8/25/15. The project was completed on schedule and within budget. We are processing a change order for additional landscape screening on the westerly end of the field. The retainage has been reduced to 2% and will be held till August of 2016

**Danbury High School Addition & Alteration Project:** Construction Services worked with the design team and the Construction Manager to develop the project designs and bid packages. Phases One, Two and Three have been awarded. On June 13<sup>th</sup> we started construction on Phase's One, Two & Three, which are presently on scheduled for a summer completion. Phase Four (Freshman Academy Building) bids were opened on July 19<sup>th</sup>. Rizzo is currently performing scope reviews. We expect to start Phase Four Construction by mid August once the contract documents have been signed by each successful bidder based on the scope review.

**Kenosia Avenue Bridge:** . ConnDot has notified the City of Danbury that the structure is need of immediate repair. Construction Services has assisted the Engineering Department with posting the bridge and setting temporary warning devices for protection of the traveling public along the bridge structure and approaches. Construction Services Division is developing a scope of work to repair the concrete fascia on the upstream and downstream sides of the bridge structure. RHS Consultants has been awarded the repair design. RHS Consultants is a structural engineering firm on our City on-call bid list. We met with RHS onsite and expect the structural repair plan early August.

**City of Danbury Dog Park:** Construction Services is acting as the general contractor for this project using our in-house resources. The project is currently under construction. We have completed the site work the fencing has been installed. We will be spreading top soil and hydro seeding the two areas mid August. The Dog Park was designed by the City of Danbury Engineering Division.

**Engineering Report Submitted by Farid L. Khouri, P.E., City Engineer:**

The following assessment projects are the only projects pending on the list based on residents' petitions. Our office will evaluate these projects and will notify benefitted property owners.

1. Butternut Lane, Bayberry Lane and Boxwood Lane Sanitary Sewer Extension: Working on preliminary design and cost estimate.
2. Hawley Road Extension Sanitary Sewer Extension: Working on preliminary design and cost estimate.

**Crosby Street Bridge:** Contracts specifications, design and permits for the bridge have been completed. Our office obtained wage rates for bidding. The Bridge was bid out and awarded to Dayton Construction Company. Work on the bridge has started and is expected to be completed this spring. The project is approximately 99% completed. A final walk-through with the State of Connecticut and Contractor was conducted and final punch list items have been established. City is waiting on one punch list item to be resolved prior to complete sign-off.

**Westville Avenue Neighborhood Improvements:**

In house design and survey to Westville Avenue from Hakim Street to Lake Avenue is complete and will be funded by CDBG. Work will include new sidewalks, drainage and intersection modifications and alignment to Westville Avenue and Highland Avenue.

We are waiting on all releases from property owners. Project to be bid when all documents have been secured. Waiting on utility work to be completed and approval from CDBG administrator to release the project out to bid.

**Expansion of Danbury High School:** The City hired one of our On-Call Architects to develop a master plan and facilities study for reorganizing/constructing an addition to the freshman quadrant at Danbury High School and developing improvements on various components to the building. City officials met with the Board of Education to discuss the scope of the project. The project was presented to City Council and referred to an Ad Hoc committee. Ad Hoc met and voted in favor of the expansion and will be presented to City Council for a vote. Our office is assisting in preparing the necessary documents for State applications and bonding information. The City Council voted on the funds and referred it to a referendum which was passed. The City applied for the State grant and solicited proposals from On-Call Architects for the work. The Architects proposals were submitted and reviewed. Interviews with prospective architects were completed and two architects were selected for the work and contracts have been signed. The RFQ for Construction Manager was bid out and qualifications have been received and reviewed.

Our office reviewed the qualifications and proposals. Interviews were conducted to select the most qualified Construction Manager. Schematic design has started for various parts of the building. Phase I (roof replacement) has been reviewed by the State and is out to bid. Phases II and III have been presented and received State approval and are out to bid. Phases IV and V plans have received site plan approvals, and Phase IV has been approved by the State. Phases I, II and III are under construction. Phase IV is out to bid and will be opened this month.

**Various School Roofs:**

1. Broadview Middle School: under design.

This roof will be designed by the City's On-Call Contractor.

**Dog Park:**

Our office prepared the necessary civil design and survey required for site plan approval along with filing all permits to construct the park. Public Hearing was held to approve revised ordinance for a dog park. City Council voted for the ordinance to go to a public vote. Site plan has been approved and final documents were completed. We are obtaining cost of project from one of the City On-Call Contractors. Construction has begun on the park and should be completed this summer.

### **Various Bridges:**

The scope of work to replace Reservoir Street Bridge and rehabilitate Jefferson Avenue Bridge has been prepared and submitted to our On-Call Bridge Engineers for design. Projects were awarded and we will work on in-house survey for the Bridge Engineers to design replacement bridges. Other bridges are still in permitting and design phases. Construction on the Backus Avenue Bridge near Miry Brook Road was completed and the road is open to traffic. The City hired one of our on-call consultants to design the necessary repairs for the Kenosia Avenue Bridge over Lake Kenosia. The analysis for the Kenosia Avenue Bridge has been completed and the consultant is working on the design for the parts that need to be replaced. Reservoir Street Bridge and Jefferson Street Bridge are under design and permitting is underway.

### **Danbury Memorial Park:**

The City hired a Landscape Architect to design the park which will be located next to the Police Station Building. All survey work was done in-house. Plans and specifications are 100% complete. Our office reviewed the documents and the project will be bid out soon.

### **Danbury Hatting Sculpture and Walk of Nations Path:**

Our office is assisting the Planning Department on the concept plans to place the Hatting Sculpture in front of City Hall along with the Walk of Nations Path of Monuments. All survey work and site plan will be completed in-house. The City's Park & Rec crew is assisting in preparing the site. Foundation and slab will start this month. Hatting sculpture and base are completed. Sculpture was unveiled on June 20, 2016. Landscaping around the sculpture is under design.

### **Still River Channel from Patriot Street to Jansen Street:**

Our office has been working with our on-call consultant, the Army Corp of Engineers and the CT State DEEP to secure the necessary approvals to start Phase II of the maintenance to the Still River Channel.

### **Still River Channel at the West Street Bridge:**

The City hired a consultant to prepare the necessary plans and submit the required permits to reduce the flooding on West Street near the existing overhead railroad bridge on West Street. The project will involve removing sediment from the channel and under the bridge and look into protecting the channel embankment from further deterioration. The City's consultant is working on securing the permits warranted for the project.

**Traffic Engineer and his Technicians:** are reviewing several road improvement projects with the State of Connecticut D.O.T. and are working on various land-use development plans. They are also handling public complaints and routine repairs and maintenance of traffic control signal devices and pavement markings.

**Staff Engineers:** are reviewing various site plans, water and sewer applications, special exception applications, and subdivision applications for various land-use approvals of on-going development projects throughout the City. Field inspections of sanitary sewer, water mains and new roads are performed regularly on various developments. The Staff Engineers also review various drainage problems which may include site visits, analysis and design.

**Survey Crew** verifies various R.O.W., and prepares surveys and easements for in-house design of City Projects, and assists other divisions in locating utilities in the field.

Should you have any questions regarding this report or any other issues related to our Engineering Division, please do not hesitate to contact me at (203) 797-4641.

### **Highway Division Report submitted by Tim Nolan, Superintendent of Public Services:**

The month of June was once again a very busy month for the Highway Division. The construction crews repaired and replaced drainage on Rolfs Drive and Noteworthy Drive in preparation for the paving project

immediately following completion of the work. A construction crew was dispatched to repair catch basins on Cleveland Street, Virginia Avenue and Deer Hill Avenue. All of the roads paved in May had curbing and driveway aprons installed. Any necessary landscaping was completed. Beaver dams were cleared on Joe's Hill road, West Wooster Street and Old Mill Plain Road to alleviate flooding in the area.

Staff members from all of the Public Services Division partnered to prepare for the Danbury High School graduation, Candlewood Park fireworks and the mall fireworks activities. Much time went into mowing, litter pick-up, brush removal, sweeping and other various details to make the experience more enjoyable and aesthetically pleasing.

Two pothole crews were out on a daily basis maintaining the City's roads. The sign crew installed twelve (12) new signs, replaced seven (7) signs and made numerous repairs due to accidents and vandalism. Two sweepers were dispatched daily to clean debris and wash-outs after storms. Roadside mowing continued to improve site lines in various locations.

Trash cans are emptied and litter and illegal dumping collected on a daily basis in the downtown area. The recycling truck remains a popular destination for the residents.

Should you have any questions regarding this report, please feel free to contact me at 203-797-4605.

#### **Parks Maintenance Report submitted by Tim Nolan, Superintendent of Public Services:**

June is always a very busy month for the Parks Maintenance Division. With the start of the summer season, the crews were busy preparing Candlewood Park for the annual fireworks event. The beach is raked every morning and mowed on a weekly basis. The sprayparks are open and in full operation. Highland Avenue and Rogers Park sprayparks were re-caulked. All of the various city parks are maintained on a weekly basis for the many recreational activities that take place.

All of the fields are maintained on a daily basis for the numerous sporting programs throughout the city. The Park Maintenance Division ensures that all of these organizations have great fields to use every day. Each day the fields are raked, lines are painted, and the grass is mowed and trimmed. City Center and Kennedy Park are cleaned and prepared for the various scheduled events.

All of the school buildings, islands, cemeteries and parks are mowed and trimmed on schedule. The playgrounds were mulched to ensure safe areas for the children. Staff members were dispatched to empty trash cans in the various parks to provide a litter free environment for the enjoyment of the residents.

Should you have any questions regarding this report, please feel free to contact me at 203-796-1558.

#### **Forestry Division Report submitted by Mark Miller, Foreman:**

During the month of June, the crew performed a large amount of tree work. Removals and brush cutting was performed on Bear Mountain Road. Take-downs and trimming was done on Main Street, the Kenosia Boat Ramp, Filmore Avenue, Joe's Hill Road, Deer Hill Avenue, Beaver Brook Road and on Miry Brook Road for the airport approach.

We were pleased to plan two beautiful cherry trees at Kenosia Park. Watering was done at several locations with new plantings. The crew responded to tree calls at the following locations: Harwood Drive, Barnum Road and Great Plain Road.

Should you have any questions regarding this report, please contact me at 203-797-4609.

**Public Buildings Report submitted by Sean Hanley, Superintendent of Public Buildings Division:**

**City Hall:** Work on various room renovations are progressing.  
The planning and pricing of the new City Hall café is underway.  
Security upgrade plans are continuing.  
Carpet replacement schedule is in final stages.

**Police Station:** Source of water discoloration has been diagnosed and the parts have been ordered to rectify.

**Danbury Public Schools:** Currently continuing projects with the BOE funded by a grant received by them.  
Boiler replacement schedule set for ACE school.

**Octagon House:** Contractor chosen for study.  
In process of having site cleaned up and posted.

**Old Library:** Waiting on new cooling tower to replace failed unit.

**Library:** Painting continuing as scheduled.  
Working on camera install details for additional outside security.

**General:** The majority of time the Maintenance Mechanics spent this month was associated with school repairs along with cooling related issues, lighting / electrical and plumbing repairs.

**Requests for Maintenance Service:** Attached please find the statistical report of repairs and maintenance work that the Public Buildings Mechanics engaged in during the month of June 2016.

In the month of April we received 163 new work requests and completed 147 work requests. In reviewing this report, you will find the repair time that was expended in major work categories. Also listed is the total number of work order hours completed.

Public Building mechanics were engaged in Electrical work/repairs with a total of 319.00 person-hours dedicated to this service. The next largest area of concentration was in general Plumbing work, utilizing 204.00 person-hours of labor. Mechanical repairs came in as the third highest category with 67.00 person-hours.

Should you have any questions regarding this report, please do not hesitate to contact Sean Hanley at 203-797-4584.

**Public Utilities Report submitted by David Day, PE, Superintendent of Public Utilities:**

Enclosed is the monthly report to the Common Council for activities that took place in June 2016. Also attached is the Public Utilities Vehicle Maintenance Report.

As of July 18, 2016 there are 53 hydrants out of service. I will be happy to review the information with you.

Sincerely,

*Antonio Iadarola, P.E.*  
Director of Public Works





**To:** David Day, P.E., Supt. of Public Utilities, City of Danbury

**From:** Walter Royals, Project Manager Walter Royals

**Subject:** WPCP Report For Month of: Jun '16

**Date:** 7/13/2016

**I. Wastewater Treatment:**

A) Sewage Processed:	7.7 MGD (Daily Avg)	229.6 Million Gallons Total
B) Septic Waste Processed:		871,800 Gallons Total
C) Sludge Pumped To Digesters:		580,913 Pounds Total

**II. Wastewater Quality**

	Influent	Effluent	% Removal	Effluent Limit
A) BOD (mg/l)	288	5	98	30 mg/l and 85%
B) Total Suspended Solids (mg/l):	355	3	99.2	30 mg/l and 85%
C) Total Phosphorus (mg/l):	6.4	0.4	93	1.0 mg/l
D) Ammonia (mg/l):	24.4	0.09	100	1.7 mg/l
E) Total Nitrogen (lbs/Day):	2,594	277	89	442 lbs/day

Note: Phosphorus limits apply April - October.

Nitrogen limit for credit trading only.

**III. Pump Station Operation:**

A) Beaver Brook:	715.6	Hours Run
B) Southfield:	45.3	Hours Run
C) Mill Plain:	30.3	Hours Run
D) Backus:	105.0	Hours Run
E) Tarrywile	59.0	Hours Run
F) Turner Road:	38.3	Hours Run
G) Ford Avenue:	20.1	Hours Run
H) Indian Glen:	71.6	Hours Run
I) Delay Street:	23.2	Hours Run
J) Hayestown Road:	64.3	Hours Run
K) Kenosia Avenue:	17.8	Hours Run
L) Larson Drive:	54.6	Hours Run
M) Landfill:	241.0	Hours Run
N) Thrope Street	7.4	Hours Run
O) Poets Landing	13.9	Hours Run
P) Rogers Park	36.3	Hours Run
P) West Side	75.2	Hours Run
Q) East Franklin Street	22.3	Hours Run

Total Station Alarms:

6

TO : City Council - City of Danbury  
 FROM : David Day, Superintendent of Public Utilities  
 DATE : July 15, 2016

RE : WATER DEPARTMENT REPORT: JUNE 2016

\*\*\*\*\*

I. WATER PRODUCTION :

A) Margerie Water Treatment Facility :	<u>89.9</u>	MG.
B) West Lake Water Treatment Facility :	<u>101.6</u>	MG.
C) Kenosia Well Field :	<u>0</u>	MG.
D) Osborne Street Well Field :	<u>0</u>	MG.
E) Other :	<u>0</u>	MG.

( MG. = Million Gallons )

II. RAINFALL :

A) Month :	<u>2.52</u>	inches
B) Past 12 Months (running total) :	<u>36.30</u>	inches
C) Current Year (Jan.- Current Mo.) :	<u>19.42</u>	inches

III. WATER STORAGE :

date: 6/1/2016

	<u>Current Reading</u>		<u>Historical Average</u>	
A) East Lake Reservoir :	<u>100.0</u>	%	<u>94.4</u>	%
B) Margerie Lake Reservoir :	<u>94.6</u>	%	<u>94.6</u>	%
C) West Lake Reservoir :	<u>94.4</u>	%	<u>95.7</u>	%
D) Total :	<u>95.2</u>	%	<u>95.1</u>	%

IV. WATER PUMPED :

A) Park Avenue Pump Station :	<u>0</u>	MG.
B) Padanaram(High School) Pump Station :	<u>5.31</u>	MG.
C) Shelter Rock Pump Station :	<u>2.76</u>	MG.
D) WestConn Pump Station :	<u>0.98</u>	MG.

E) Margerie Pump Station :	1.98	MG.
F) Pleasant Acres:	1.29	MG.
G) Nabby Road:	2.13	MG.
H) Harvest Hill:	2.72	MG.
I) Woodland Road (Reserve):	4.58	MG.
J) West Lake High Service :	52.2	MG.
K) Total Water Pumped (A-J) :	74.0	MG.
	( MG. = Million Gallons )	

V. WATER TRANSFERRED :

A) East Lake to Margerie Reservoir :	49.0	MG.
B) Padanaram to Margerie Reservoir :	0	MG.
C) Kohanza to West Lake Reservoir :	0	MG.
D) Kenosia Diversion to West Lake Reservoir :	0	MG.
E) Kenosia Wells to West Lake Reservoir :	0	MG.
F) Total Water Transferred (A-E):	49.0	MG.
	( MG. = Million Gallons )	

VI. ALGAE CONTROL :

- A) West Lake Reservoir - 3500 pounds copper sulfate
- B)

VII. SURVEY OF WATER SOURCES :

- A) Quarterly testing of disinfection byproducts (trihalomethanes and haloacetic acids) in distribution system.
- B)

VIII. SUPERINTENDENTS NOTES :

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

# MAINTENANCE REPORT

## Building #6

### GENERAL FUND

June-2016

6/1/2016	337DA	POLICE	WIPER MOTOR
	DET	POLICE	SERVICE BRAKES
6/2/2016	18DA	POLICE	COOLING FAN
	4DA	POLICE	RUNS POOR
6/3/2016	332DA	POLICE	A/C
	DET	POLICE	A/C COMPRESIOR
6/6/2016	12DA	POLICE	DOOR LOCKS COOLING FAN
	5DA	POLICE	DRIER CHARGE A/C
6/7/2016	DET	POLICE	ELECTRICAL
6/8/2016	DET	POLICE	BRAKES SERVICE BATTERY
	18DA	POLICE	INTAKE PLUGS SERVICE
6/9/2016	18DA	POLICE	INTAKE PLUGS SERVICE
	DET	POLICE	FRONT END
6/10/2016	18DA	POLICE	INTAKE PLUGS SERVICE
6/13/2016	8DA	POLICE	COOLING FAN
	385DA	POLICE	SERVICE TIRES
6/14/2016	243DA	POLICE	SERVICE BRAKES ELECTRICAL
	384DA	POLICE	FUEL MODULE SERVICE
6/15/2016	261DA	POLICE	TRANNY MOUNT EXHAUST GASKET ANTI FREEZE
	DET	POLICE	A FRAMES
6/16/2016	157DA	POLICE	FRONT END A/C VALVE
	12DA	POLICE	A/C
6/17/2016	17DA	POLICE	BLOWER MOTOR SERVICE
6/20/2016	222DA	POLICE	SERVICE
	333DA	POLICE	BLOWER MOTOR SERVICE
6/21/2016	DET	POLICE	STRUTS
	12DA	POLICE	ELECTRICAL
6/22/2016	14DA	POLICE	TIRES
	141DA	POOL	A/C
6/23/2016	240DA	POLICE	ALTERNATOR
	18DA	POLICE	A/C DRIER
6/24/2016	269DA	HEALTH	FLAT R/C
6/27/2016	265DA	POLICE	HEADLIGHT TIRES
	DET	POLICE	BATTERY SERVICE
6/28/2016	39DA	POLICE	BRAKELIGHT SWITCH TPM SENSIOR
	271DA	POLICE	BATTERY ENGINE LIGHT
6/29/2016	243DA	POLICE	HEADLIGHT BRAKELIGHT SWITCH
	DET	POLICE	RADIATOR
6/30/2016	DET	POLICE	SERVICE BRAKES

# WATER FUND

## June-16

6/2/2016	MOWER	WATER	SPINDLE BLADES
6/7/2016	MOWER	WATER	REPAIR TIRES
6/8/2016	226DA	WATER	BATTERY R/C
6/9/2016	276DA	WATER	BATTERY
6/10/2016	107DA	WATER	RUNS POOR
6/17/2016	350DA	WATER	EXPANTION VALVE
6/24/2016	227DA	WATER	BATTERY
6/30/2016	132DA	WATER	WIRE LIGHTS

## EQUIPMENT MAINTENANCE

Date	Vehicle	Repair Provided	Department
5/2/2016	80	Side Broom	Highway
	47	Service	Highway
	40	Side Broom	Highway
	32	Electrical	Highway
	106	Back up Alarm	Highway
	22	Side Broom	Highway
	62Da	Service	Highway
	180DA	Remove Packing Cyclinder	Highway
5/3/2016	62DA	Service	Highway
	47	Brakes	Highway
	83	Side Broom	Highway
	93	Service	Highway
	51	Service	Highway
5/4/2016	299Da	Service	Highway
	180Da	Starter	Highway
	315DA	Chipper Blades	Tree
5/5/2016	58	Switch Coupling	Highway
	59	Switch Coupling	Highway
	Compressor	Road Call	Highway
	42	Road Call	Highway
5/6/2016	Compressor	Install Tires	Highway
	30	Service	Highway
	41	Strobe Lights	Highway
	83	Grease Fittings	Highway
	180DA	Install Cyl.	Highway
5/9/2016	24	Jump Start	Highway
	Trailer	Flat Tire	Highway
	28	Wipers	Highway
	100	Service	Highway
	65DA	Axle	Highway
	180DA	Install Cyl.	Highway
	Compressor	Tire	Highway
	100	Brakes	Highway
5/10/2016	100	Service	Highway
	67	Tooth	Highway
	198	L/S Brake lights	Highway
	22	R/C Conveyor belts	Highway
	83	Main Brooms	Highway
	92Da	Service	Highway
5/11/2016	80	Side Broom	Highway
	40	Brakes	Highway
	65	Axle	Highway
5/12/2016	40	Brakes	Highway

	24	Belts/Service	Highway
	57	HRT MTR	Highway
	87	Service	Highway
	22	Rear Broom	Highway
5/13/2016	57	HRT MTR	Highway
	22	Main Brooms	Highway
	8	Brakes	Highway
	158DA	RR Tires	Highway
5/14/2016	16	Air Leak	Highway
	42Da	Oil Leak	Highway
5/13/2016	8	Cluster	Highway
	16	Exhaust	Highway
	42DA	Service	Highway
5/17/2016	19	Oil Leak	Highway
	42	Rear Brakes	Highway
	Screeener	Tub Brushes	Highway
	32	Tail Gate	Highway
	25	Trailer Air line	Highway
5/19/2016	12	Air Leak	Highway
	19	Oil Pan	Highway
	32	Air Leak	Highway
5/20/2016	19	K-Pins	Highway
	85	Cam Sensor/Lights	Highway
	147Da	Engine Light	Highway
5/21/2016	85	Exhaust Brake	Highway
5/23/2016	42Da	RR Spider	Highway
	147DA	Engine Light	Highway
	87	Trans Fluid Leak	Highway
	10	PTO	Highway
5/24/2016	19	R/S King Pin	Highway
	192DA	Service	Highway
	42DA	RR Spider	Highway
	10	PTO	Highway
5/25/2016	19	RF King Pin	Highway
	42DA	Spider Scan	Highway
5/26/2016	83	S/Broom	Highway
	42DA	RR Spider	Highway